On Monday, August 24, 2009, Board staff participated in a final pre-work site walk of Outfall 008 with staff from Ventura County, Boeing and a number of consultants. The purpose of the site walk was to review the Health and Safety Plan, to review activities, and to begin staging for the work. Prior 5(t)-5.15007(a)-2.5079 area excavated was **DOOO**-feethickstrisalnoofedheesnothitoring location. In this area, the plan was to remove approximately 170 cubic yards of soil targeting elevated concentrations of dioxins. Excavation of this area was completed and the confirmation samples were collected on Wednesday, August 26, 2009. The confirmation samples will be collected along the sidewall of the excavation every 200 ft

 2 and along the excavation floor every 400 ft², as per the work plan. In the areas where the excavation goes to bedrock, the plan will be modified accordingly. These samples will be used